

Erosion Prevention & Sediment Control Week of Monday ____/____/____ Must be kept on-site with EPSC records.

EPSC rep. shall inspect disturbed areas of the site; exposed materials storage areas, storm water outfalls. Inspections must be performed twice/week, 72 hours apart. For every EPSC item, check boxes to report status of control. NA means not applicable. Check "Rep." if you have made a repair to that control since last inspection.

Project Name/Location: _____ Phase/Section: _____ Developer: _____

Contractor: _____ EPSC rep.: _____ Contact phone: _____

Inspection Date: ____/____/____

Inspection Date: ____/____/____

Last Rain: ____/____/____ Amount _____in.

Last Rain: ____/____/____ Amount _____in.

EPSC	NA	Yes	No	Rep.
Construction exit to standard	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Functional inlet protections in place	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Temporary erosion control on areas un-worked for 15 days	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Stockpiles of soil are covered, fenced	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Silt fence entrenched, staked, stable, and at < 50% capacity	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Checkdams, sediment traps, basins properly placed and at less than 50% capacity	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Sediment pond sideslopes stabilized	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Pond design & outlet prevent sediment loss	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Runoff diverted around disturbed areas.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Less than 50 acres disturbed	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Slopes > 2.5:1 stabilized w/ ECB or hydraulically applied mulch w/PAM	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Concentrated flow areas stabilized w/matting or blankets	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Muddy water out of work areas treated prior to discharge	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Storm drainage structures cleaned of silt	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Streets cleared of silt	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Amendments to EPSC plan are noted.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

EPSC	NA	Yes	No	Rep.
Construction exit to standard	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Functional inlet protections in place	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Temporary erosion control on areas un-worked for 15 days	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Stockpiles of soil are covered, fenced	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Silt fence entrenched, staked, stable, and at < 50% capacity	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Checkdams, sediment traps, basins properly placed and at less than 50% capacity	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Sediment pond sideslopes stabilized	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Pond design & outlet prevent sediment loss	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Runoff diverted around disturbed areas.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Less than 50 acres disturbed	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Slopes > 2.5:1 stabilized w/ ECB or hydraulically applied mulch w/PAM	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Concentrated flow areas stabilized w/matting or blankets	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Muddy water out of work areas treated prior to discharge	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Storm drainage structures cleaned of silt	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Streets cleared of silt	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>
Amendments to EPSC plan are noted.	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>	<input type="checkbox"/>

The above information is a true account of inspections this week.

Rpt. reviewed by City inspector: _____ Date: _____

City of Murfreesboro, operator's inspections 7-2006

EPSC rep.: _____

Inspection witnessed by City inspector: _____ Date: _____

Z:\...g Construction Site Runoff Control\b SOP\Inspection Forms