



Murfreesboro Fire & Rescue Department

220 NW Broad Street

Murfreesboro, Tn 37130

Office(615) 893-1422 Fax (615) 848-3201

Contractor Check list

- MFRD will inspect all underground water fire protection water lines and thrust blocks unless the water system will be private.
- If you have a private water system, you will need to have a **PRIVATE WATER AGREEMENT** recorded in the Register of Deeds Office with Consolidated Utility District. Your contact with CUD will be Bryant Bradley. His office number is 615-893-7225.
- You must have fire protection (water) on site before combustibles can be delivered.
- MFRD will require a sprinkler rough in inspection.
- MFRD will flow test (bucket test) all NFPA 13R (residential) sprinkler systems.
- Sprinkler plans must be submitted to MFRD as well as hydraulic calculations and cut sheets for sprinkler heads.
- A Knox box will be required for all sprinkled buildings. They can be flush mounted or recessed. This will require the Fire Marshal's signature. It usually takes 4-6 weeks for that process to take place. The forms must be obtained at the MFRD Administration office.
- MFRD will conduct a final inspection for all buildings as will Building and Codes.
- Roads must be maintained throughout the project to withstand weight of fire apparatus. Turnarounds must be maintained as well.
- Building numbers and street signs must be maintained throughout the project. They may be temporary, but they must be **displayed at all times.**